BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

	Name of Work	**Providing Walking Track and other developmental works to Attur lake in Ward No:03 Attur**
	Estimate cost / Amount	Rs.200.00 Lakhs
	Name of Contractor	Sri.B.B.Umesha(M/s SMLP Asphalts)
4	Amount of Contract	Rs.2,05,63,304 =00
5	Agreement No	174/2019-20 , Dated: 09-03-2020
6	No. and date under which the work order has been issued	174/2019-20 , Dated: 09-03-2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	28-01-2021
9	Date of receipt of application in the sub-division office	15-02-2021
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	0
14	Time now applied for	20-04-2022
15	Date of recommending time limit applied	20-04-2022
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	20-04-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19 and Lake desiliting
22	Recommendation of Executive Engineer	Work delayed due to Covid-19 and and Lake desiliting Hence EOT may be accorded till 20-04-2022 without levying penalty for the contractor.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Executive Engineer, Project Division
Yelahanka Zone, BBMP
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner